		HARTNELLCOLLEGE	
FLINN Scientific	KING CITY: Equipment (Labs)	\$1212.11	

HGHB	BLDG B: Architect	\$1,725.00
Communication Strategies	Network Refresh	\$450.00

<u>Please note</u>: All construction sites are closed to outside visitors. Only General Contractor and their subs/vendors are on site. This is precautionary due to the rising spread of the coronavirus and will continue through mid-January.

- 175. High Schools Matching Funds: Two districts have responded to initial inquiry. They are the Salinas Union High School District and Soledad Unified School District. Initial stages of discussion are in progress.
- 174. Bldg. K: A preliminary scope of work has been roughed out as well as an initial engineering estimate to begin formalizing the renovation scope of work.
- 173. Bldg. J: Meetings with staff have continued where architect will also be putting a rough outline together of the scope.
- 172. Bldg. D & E: The contractor has completed the work in Building D. In the plaza the concrete benches for the Homestead Street side of both buildings are still to come and be installed. Most other site work is complete. The elevator in Building E was demolished and new elevator cab was to be installed by end of December.
- 171. Nursing: The General Contractor has brought in a large crew for interior metal stud framing. Trailing behind the framers are the utility subs doing their rough-in work.
- 170. King City: As with Soledad, finishes are being completed both inside and outside. The courtyard and area between the theatre and new building are major part of exterior work. Furniture was delivered in mid-December.
- 169. Soledad: Finishes are the focus grinding and polishing of floors, laying of carpet tiles. Furniture was delivered mid-December. On the exterior final landscape details have been installed.
- 168. Castroville: Trenches have been dug and the footings for the foundation have been poured. Layout of the underground utility piping has been done.