







were necessary as some additional minor locations were found (drywall mud and taping) that needed to be addressed. Scheduled work in February was completion of demolition of HVAC, walkway, and courtyard. Concrete saw cutting and core drilling for new electrical and HVAC components scheduled at end of February. Metal stud framing scheduled to begin in February.

466. Bldg. J Renovation: DSA has given approval of the project. TISU R M H F W Z L O O I R O O R Z % X L

465. District Projects: The following projects are in progress:

Counseling area renovation: Notice to Proceed was issued in January and contractor started Thursday February 2, 2023. Limited asbestos and lead testing was done per code (no samples found with either material). Demolition was complete within first week of project start.

Re-Keying: Main Campus has been completed. The Alisal campus was the next campus to be re-keyed and will have been completed by time of this March 07 meeting. Satellite campuses are in progress. Return of main campus old/obsolete keys was started in February and will be complete this week.