

Measure T Update

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management Presented to the Board: January 14, 2020

Information

NEW ITEMS FOR BOARD MEETING January 14th, 2020

102. Financial Status of Measure T Funds Invoices paid since December 17 reporting:

- 100. Bldg. D and E, Exterior Elevator & Quad Landscape Area: Building D 2nd and 3rd floor, HVAC, Electrical, framing of the walls and installation of the drywall continues. Elevator pile installation current schedule for January 8th and 9th. Anticipated completion date May 2020.
- 99. Expansion of the King City Center: Ground breaking ceremony was held on Tuesday December 3rd. Work started on Monday December 16th 2019. Asphalt removed from parking lot and grading begun.
- 98. Soledad Outreach Facility: Earthwork continues site being prepared for building pad.