



Measure T Update Information

Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board APR 02, 2024

NEW ITEMS FOR BOARD MEETING APR 02, 2024

535. Financials – Invoices paid since last reporting FEB 06, 2024

AMOUNT

ALIOTO INSPECTIONS	BLDG. K: Inspections – IOR	\$2,800.00
--------------------	----------------------------	------------

	BLDG K: Contractor	\$145,348.20
LIONAKIS	BLDG K: Architect	\$8,465.00
LIONAKIS	BLDG K: Architect	\$962.50



was mobilized by contractor mid-February. Rain has been periodic enough to modify schedule slightly, this down time was also utilized to obtain mandatory state water conservation permit and PG&E power shut off. Abatement of the old restrooms was completed prior to the start of demolition of the building.

532. Bldg. K: The chiller