



Prepared by: Joseph Reyes, Executive Director Facilities Planning & Construction Management
Presented to the Board

	Invoices paid since	reporting:
ISA In Studio Architecture	SOLEDAD: Bus (MST) Stop	\$15,800.00
Wasinger Inspections Earth Systems	SOLEDAD: Inspector of Record SOLEDAD: Special Inspections	\$12,500.00

Installation of structural components continue. Decking has been installed on portion of the building top and second floors, and commenced on first floor of the other wing (Alisal Street side). Rough in of plumbing and electrical continues as does the pours for grade beams.

The new wing is almost closed in. The final stucco coat will have been installed at time of this meeting. Windows are installed. Drywall is almost completely installed on the interior. Work continues on the roof for solar and mechanical blocking.

Storefront glazing is scheduled for installation. Roof has a small portion to be completed. Building is wrapped and ready for stucco installation. Where exterior has been closed in, some drywall (Area A) has started to be installed.

In Studio architects had meeting with DSA Sept. 14 to provide answers to a few technical questions on the ADA and structural portions of review. Fire review has been cleared. Should have approved drawings by time of this meeting.