



Construction Update
Prepared by Joseph Reyes, Director, Maintenance
Presented to the Board: February 2, 2016

CURRENT PROJECTS

- 1. Building S Science Building (813026) 2013.** 56,690 sq. ft. building, State of the Art Classrooms, Labs and Technology. State of the Art Planetarium.

October 11, 2013 - (RFP) Request for Proposal

December 10, 2013 - Project out to rebid

January 14, 2014 - Rebid opening

February 4, 2014 - Board awarded contract to Dilbeck and Sons of Salinas, CA

November 6, 2014 - Structural Steel Deliver/Erect

March 11, 2015 – Plumbing below slab started, Structural Steel scheduled for completion 3/20/15

April 17, 2015 - Site demo started, fire sprinkler & metal duct work started 2nd floor. Metal stud framing continues.

July 8, 2015 –

