



Construction Update
Prepared by Joseph Reyes, Director, Maintenance
Presented to the Board: May 5, 2015

CURRENT PROJECTS

- 1. Building S – Science Building (813026) – 2013.** 56,690 sq. ft. building, State of the Art Classrooms, Labs and Technology. State of the Art Planetarium.

October 11, 2013 - (RFP) Request for Proposal

December 10, 2013 - Project out to rebid

January 14, 2014 - Rebid opening



3. **Building D – ADA Compliance (840103) – 2013.** The area on the west side of D will get a complete ADA upgrade to all of the pathways. In addition, the moat which is between the Student Center (C) and D will be filled allowing better access between the two buildings.

No plans

Estimated Measure H cost \$541,500

OCCUPIED PROJECTS IN FINAL STAGES OF COMPLETION

Alisal Building-D Technical Training Building (in DSA close out process)

COMPLETED PROJECTS*

<u>Date Closed Out</u>	<u>Project Name</u>
October 2004	Campus Infrastructure Phase I
November 2005	Parking Structure
June 2006	Learning Resource Center (LRC)
December 2008	Buildings D & E - Classrooms Refresh #1



FUTURE PROJECTS

Building E - 1ST Floor /South

Building N - Remodel

Keyless Entry

Safety Cameras

Project	Budget	% Completed	Funding Source
1) Building S - Science Building	\$29,143,341	49%	Measure H
2) Building D - Elevator	\$432,675	0%	Measure H
3) Building D - ADA	\$541,500	0%	Measure H