



Construction Update
Prepared by Joseph Reyes, Director, Maintenance
Presented to the Board: May 3, 2016

CURRENT PROJECTS

- 1. Building S Science Building (813026) 2013.** 56,690 sq. ft. building, State of the Art Classrooms, Labs and Technology. State of the Art Planetarium.

October 11, 2013 - (RFP) Request for Proposal

December 10, 2013 - Project out to rebid

January 14, 2014 - Rebid opening

February 4, 2014 - Board awarded contract to Dilbeck and Sons oT1(t)6(Sl)-4 TJ-4(um)1na(,)11 4, 21



FUTURE PROJECTS

Building E - 1ST Floor /South

Building N - Remodel

Keyless Entry

Safety Cameras

Project	Budget	% Completed	Funding Source
1) Building S - Science Building	\$29,143,341	87%	Measure H
2) Building D - Elevator	\$432,675	0%	Measure H
3) Building D - ADA	\$541,500	0%	Measure H